From:	Gregory, Thomas
To:	Danny Mapili - WPD-C; Ruschaupt, Chris @ Washington DC
Cc:	Danny Mapili (dcmapili@dm-consulting-group.com); Hallie Futterman - WPDAA (hallie.futterman@gsa.gov); Tracey D. Dickens (tdickens@ucpmanagement.com); Deborah Perry (dperry@ucpmanagement.com); Steve Braesch; Wilson, Ken; POBRIEN@ghtltd.com; Edwin Lopacki - WPIAA (tony.lopacki@gsa.gov); Joshua Hill; Morris, Laura BV; Goldfarb, Lynn; jketay@ghtltd.com; bmcniff@ghtltd.com; Flao@ghtltd.com; lcandia@ghtltd.com; Mark Stadsklev (mark.stadsklev@gsa.gov); Lenahan, Timothy @ Fed Gov Leasing; Anton Porter; Ronye Palmer - WPTAA (ronye.palmer@gsa.gov); Terry Lamb Sr.; Doug Foster; McDonald, Genelle (GMcDonald@balfourbeattyus.com); Lewis Cabbagestalk; Eduardo Ribas; Dulli, Kelly @ Washington DC; Katie Rodrigues; heather_modzelewski@gensler.com; clark_sept@gensler.com; katie_rodrigues@gensler.com; tweaver@balfourbeattyus.com; Tod Henby; Todd Williams; Raymond Johnson; Stacie Davis; Carrie Anderson; issac.hernandez@ferc.gov; liana.coolman@ferc.gov; Bloom, Dave; O"Leary, Coleen; jfischer@smwllc.com; jtonero@smwllc.com; tedge@smwllc.com; pcharland@smwllc.com; Philip Mudd; Pan, Yiming; Christina Handley; Guy Razzi; pk.azinski@verizon.net; Jeremy Parmer; tarikuw@skaengineers.com
Subject:	860528.000 FERC- Meeting Minutes #55 Design Progress Meeting #46, and Open Items Log
Date:	Monday, March 14, 2016 11:03:43 AM
Attachments:	P+W_Issues Log_FERC_16-03-14.pdf MEETING MINUTES_#55 - Design Progres Meeting #46.pdf 2016-0314_Meeting Minutes.docx

---

Morning Team,

Following up from our Design Progress meeting on Thursday the 10th, please find the enclosed meeting minutes #55 *word and *PDF format. It is our intent that these minutes have captured the overall direction provided during each of our discussions.

I would ask everyone to review these notes and let me know if you have any edits, corrections or additions that you would like me to incorporate. Additionally I have included the updated log of "Open Items" and the updated project schedule from last week's meeting. Please forward to other members of your team if I missed them.

We are also looking for feedback for the following:

1. **Vault or SCIF: FERC direction for secure room/vault based on DoE requirements**
2. **Security Design: FERC to provide feedback to SMW design including review of camera locations**
3. **RMC Migration: FERC to provide the requirements for the temporary RMC.**
4. **Furniture: FERC to provide furniture requirements for the trial prep rooms**
5. **Signage: FERC to provide quantity of additional signage for the 1st, 2nd and 3rd floor**

Regards,

Tom

Thomas Gregory, Assoc. AIA
Project Manager, Associate
1250 24th Street, NW, Suite 800, Washington, DC 20037
t 202.624.8316 Thomas.Gregory@perkinswill.com

Perkins+Will Ideas + buildings that honor the broader goals of society
perkinswill.com | Blog | Facebook | Twitter

Honored to be ranked among *Fast Company's* "Top 10 Most Innovative Companies in Architecture"